

Totals		3,096,379	672,050	-	672,050	21.70%	2,424,329	33,603	
Item No.	Description of Work	Scheduled Value	Work Complete (Current & Previous Pay Apps)	Paid on Application No.	Materials Presently Stored (not in D)	Total Completed and Stored to Date	% Complete	Balance to Finish	Retainage
1	Performance & Payment of bonds	55,000	55,000	1	-	55,000	100%	-	2,750
2	Insurance	10,000	10,000	1	-	10,000	100%	-	500
3	Building Permits	9,000	9,000	1	-	9,000	100%	-	450
4	Utility Fees & Extension Costs	32,000	32,000	2	-	32,000	100%	-	1,600
5	General Requirements	195,000	63,000	2,3,4	-	63,000	32%	132,000	3,150
6	Field Supervision & Layout	95,000	31,500	2,3,4	-	31,500	33%	63,500	1,575
7	Temporary Facilities & Controls	15,000	4,500	2,3	-	4,500	30%	10,500	225
8	Mobilization	80,000	80,000	2,3	-	80,000	100%	-	4,000
9	Surveying	18,000	6,000	2,4	-	6,000	33%	12,000	300
10	Cleaning - Progress	12,000	3,000	3,4	-	3,000	25%	9,000	150
11	Cleaning - Final	2,000			-	-	0%	2,000	-
12	Project Close Out (2% min)	64,500			-	-	0%	64,500	-
13	Concrete Reinforcing	22,000	22,000	3	-	22,000	100%	-	1,100
14	CIP Concrete - Foundation	50,000	50,000	3,4	-	50,000	100%	-	2,500
15	CIP Concrete - Slab Vapor Barrier & Insulation	20,000	18,000	4	-	18,000	90%	2,000	900
16	CIP Concrete - Slabs	30,000			-	-	0%	30,000	-
17	CIP Concrete - Saw Cutting & Joint Filler	8,000			-	-	0%	8,000	-
18	Unit Masonry	15,000			-	-	0%	15,000	-
19	Structural Steel	26,000	2,500	3	-	2,500	10%	23,500	125
20	Rough Carpentry - Materials	120,000	96,000	4	-	96,000	80%	24,000	4,800
21	Rough Carpentry - Labor	90,000			-	-	0%	90,000	-
22	Finish Carpentry	50,000			-	-	0%	50,000	-
23	Dampproofing	4,000	4,000	4	-	4,000	100%	-	200
24	Thermal Insulation	70,000			-	-	0%	70,000	-
25	Plastic Vapor Barriers	7,000			-	-	0%	7,000	-
26	Preformed Metal Roofing	100,000			-	-	0%	100,000	-
27	Metal Wall Panels	125,000			-	-	0%	125,000	-
28	Misc. Flashing and Sheet Metal	5,000			-	-	0%	5,000	-
29	Caulking & Sealants	2,000			-	-	0%	2,000	-
30	Steel Doors and Frames	30,000			-	-	0%	30,000	-
31	Wood Doors	7,000			-	-	0%	7,000	-
32	Aluminum Framed Entrances	136,000			-	-	0%	136,000	-
33	Finish Hardware	12,000			-	-	0%	12,000	-
34	Glass & Glazing	3,000			-	-	0%	3,000	-
35	Gypsum Wall Board	63,000			-	-	0%	63,000	-
36	Gypsum Veneer Plastering	5,000			-	-	0%	5,000	-
37	Acoustical Treatment	14,000			-	-	0%	14,000	-
38	Resilient Flooring & Base	25,000			-	-	0%	25,000	-
39	Carpeting & Matting	12,000			-	-	0%	12,000	-
40	Wall Coverings	20,000			-	-	0%	20,000	-
41	Fiberglass Reinforced Panels	35,000			-	-	0%	35,000	-
42	Paints & Coatings - Exterior	5,000			-	-	0%	5,000	-
43	Paints & Coatings - Interior	25,000			-	-	0%	25,000	-
44	Special Coatings	3,000			-	-	0%	3,000	-
45	Misc. Specialties	8,000			-	-	0%	8,000	-
46	Identifying Devices	7,000			-	-	0%	7,000	-
47	Toilet & Bath Accessories	8,000			-	-	0%	8,000	-
48	Bird Control Devices	1,000			-	-	0%	1,000	-

Item No.	Description of Work	Scheduled Value	Work Complete (Current & Previous Pay Apps)	Paid on Application No.	Materials Presently Stored (not in D)	Total Completed and Stored to Date	% Complete	Balance to Finish	Retainage
49	Kitchen Equipment and Accessories	8,500			-	-	0%	8,500	-
50	Horizontal Louver Blinds	3,000			-	-	0%	3,000	-
51	Submittals & Mobilization	6,000	6,000	3,4	-	6,000	100%	-	300
52	UG Waste and Vent	15,000	15,000	3,4	-	15,000	100%	-	750
53	AG Waste and Vent	10,000	5,100	3,4	-	5,100	51%	4,900	255
54	Domestic Water	27,000	12,000	3,4	-	12,000	44%	15,000	600
55	AC Condensate	5,500	2,100	3,4	-	2,100	38%	3,400	105
56	Plumbing Fixtures	34,000			-	-	0%	34,000	-
57	Plumbing Equipment	13,500	2,700	3,4	-	2,700	20%	10,800	135
58	Water Treatment	1,500			-	-	0%	1,500	-
59	Insulation	6,000			-	-	0%	6,000	-
60	Closeout	2,500			-	-	0%	2,500	-
61	Shop Labor	16,000	1,000	4	-	1,000	6%	15,000	50
62	Field Labor	56,000	1,800	4	-	1,800	3%	54,200	90
63	Controls Labor	4,500			-	-	0%	4,500	-
64	Travel	12,000			-	-	0%	12,000	-
65	Materials	32,000	3,000	4	-	3,000	9%	29,000	150
66	Equipment	53,000			-	-	0%	53,000	-
67	Duct Insulation	5,000			-	-	0%	5,000	-
68	Test & Balance	3,500			-	-	0%	3,500	-
69	Commissioning	15,000	750	4	-	750	5%	14,250	38
70	Permits	500			-	-	0%	500	-
71	Feeder Material	18,500	2,800	4	-	2,800	15%	15,700	140
72	Feeder Labor	16,500	1,700	4	-	1,700	10%	14,800	85
73	Service & Panels Material	17,500	2,500	4	-	2,500	14%	15,000	125
74	Service & Panels Labor	15,000	1,500	4	-	1,500	10%	13,500	75
75	Branch Wiring Material	18,500			-	-	0%	18,500	-
76	Branch Wiring Labor	20,000			-	-	0%	20,000	-
77	Site Material	27,000			-	-	0%	27,000	-
78	Site Labor	18,000			-	-	0%	18,000	-
79	Lighting Material	46,500			-	-	0%	46,500	-
80	Lighting Labor	29,000			-	-	0%	29,000	-
81	Communication Material	17,500			-	-	0%	17,500	-
82	Communication Labor	9,000			-	-	0%	9,000	-
83	Fire Alarm Material	30,000			-	-	0%	30,000	-
84	Fire Alarm Labor	12,500			-	-	0%	12,500	-
85	Site Clearing and Grubbing	175,000	44,000	3,4	-	44,000	25%	131,000	2,200
86	Earthwork	195,000	47,000	3,4	-	47,000	24%	148,000	2,350
87	Concrete Paving	170,000			-	-	0%	170,000	-
88	Paving & Surfacing	115,000			-	-	0%	115,000	-
89	Pavement Markings	8,000			-	-	0%	8,000	-
90	Water Distribution Systems	25,000	5,000	4	-	5,000	20%	20,000	250
91	Site Improvements	2,000			-	-	0%	2,000	-
92	Chain Link Fences & Gates	24,000			-	-	0%	24,000	-
93	Underground Sprinkler System	25,000			-	-	0%	25,000	-
94	Plantings	35,000			-	-	0%	35,000	-
95	Sanitary Sewage	30,000			-	-	0%	30,000	-
96	Storm & Ground Water Drainage	50,000	30,000	4	-	30,000	60%	20,000	1,500

Change Orders									
Item No.	Description of Work	Scheduled Value	Work Complete (Current & Previous Pay Apps)	Paid on Application No.	Materials Presently Stored (not in D)	Total Completed and Stored to Date	% Complete	Balance to Finish	Retainage
97	Roof Insulation	(29,655)				-	0%	(29,655)	-
98	Other	(74,579)				-	0%	(74,579)	-
99.1	Pump Station Vault	838	600	4		600	72%	238	30
99.2	Catch Basis	1,431	1,000	4		1,000	70%	431	50
100	Deduct PUD Electrical Fees	(31,655)				-	0%	(31,655)	-