

Totals		3,215,655	3,130,650	-	3,132,650	97.42%	83,005	156,633
Item No.	Description of Work	Scheduled Value	Work Complete (Current & Previous Pay Apps)	Materials Presently Stored (not in D)	Total Completed and Stored to Date	% Complete	Balance to Finish	Retainage
1	Performance & Payment of bonds	55,000	55,000	-	55,000	100%	-	2,750
2	Insurance	10,000	10,000	-	10,000	100%	-	500
3	Building Permits	9,000	9,000	-	9,000	100%	-	450
4	Utility Fees & Extension Costs	32,000	32,000	-	32,000	100%	-	1,600
5	General Requirements	195,000	194,000	-	194,000	99%	1,000	9,700
6	Field Supervision & Layout	95,000	94,525	-	94,525	100%	475	4,726
7	Temporary Facilities & Controls	15,000	15,000	-	15,000	100%	-	750
8	Mobilization	80,000	80,000	-	80,000	100%	-	4,000
9	Surveying	18,000	18,000	-	18,000	100%	-	900
10	Cleaning - Progress	12,000	12,000	-	12,000	100%	-	600
11	Cleaning - Final	2,000	-	-	-	0%	2,000	-
12	Project Close Out (2% min)	64,500	-	-	-	0%	64,500	-
13	Concrete Reinforcing	22,000	22,000	-	22,000	100%	-	1,100
14	CIP Concrete - Foundation	50,000	50,000	-	50,000	100%	-	2,500
15	CIP Concrete - Slab Vapor Barrier & Insulation	20,000	20,000	-	20,000	100%	-	1,000
16	CIP Concrete - Slabs	30,000	30,000	-	30,000	100%	-	1,500
17	CIP Concrete - Saw Cutting & Joint Filler	8,000	8,000	-	8,000	100%	-	400
18	Unit Masonry	15,000	15,000	-	15,000	100%	-	750
19	Structural Steel	26,000	26,000	-	26,000	100%	-	1,300
20	Rough Carpentry - Materials	120,000	120,000	-	120,000	100%	-	6,000
21	Rough Carpentry - Labor	90,000	90,000	-	90,000	100%	-	4,500
22	Finish Carpentry	50,000	50,000	-	50,000	100%	-	2,500
23	Dampproofing	4,000	4,000	-	4,000	100%	-	200
24	Thermal Insulation	70,000	70,000	-	70,000	100%	-	3,500
25	Plastic Vapor Barriers	7,000	7,000	-	7,000	100%	-	350
26	Preformed Metal Roofing	100,000	100,000	-	100,000	100%	-	5,000
27	Metal Wall Panels	125,000	125,000	-	125,000	100%	-	6,250
28	Misc. Flashing and Sheet Metal	5,000	5,000	-	5,000	100%	-	250
29	Caulking & Sealants	2,000	2,000	-	2,000	100%	-	100
30	Steel Doors and Frames	30,000	30,000	-	30,000	100%	-	1,500
31	Wood Doors	7,000	7,000	-	7,000	100%	-	350
32	Aluminum Framed Entrances	136,000	136,000	-	136,000	100%	-	6,800
33	Finish Hardware	12,000	12,000	-	12,000	100%	-	600
34	Glass & Glazing	3,000	3,000	-	3,000	100%	-	150
35	Gypsum Wall Board	63,000	63,000	-	63,000	100%	-	3,150
36	Gypsum Veneer Plastering	5,000	5,000	-	5,000	100%	-	250
37	Acoustical Treatment	14,000	14,000	-	14,000	100%	-	700
38	Resilient Flooring & Base	25,000	25,000	-	25,000	100%	-	1,250
39	Carpeting & Matting	12,000	12,000	-	12,000	100%	-	600
40	Wall Coverings	20,000	20,000	-	20,000	100%	-	1,000
41	Fiberglass Reinforced Panels	35,000	35,000	-	35,000	100%	-	1,750
42	Paints & Coatings - Exterior	5,000	5,000	-	5,000	100%	-	250
43	Paints & Coatings - Interior	25,000	25,000	-	25,000	100%	-	1,250
44	Special Coatings	3,000	3,000	-	3,000	100%	-	150
45	Misc. Specialties	8,000	8,000	-	8,000	100%	-	400
46	Identifying Devices	7,000	3,390	-	3,390	48%	3,610	170
47	Toilet & Bath Accessories	8,000	8,000	-	8,000	100%	-	400
48	Bird Control Devices	1,000	1,000	-	1,000	100%	-	50
49	Kitchen Equipment and Accessories	8,500	8,500	-	8,500	100%	-	425
50	Horizontal Louver Blinds	3,000	2,000	-	2,000	67%	1,000	100

51	Submittals & Mobilization	6,000	6,000	-	6,000	100%	-	300
52	UG Waste and Vent	15,000	15,000	-	15,000	100%	-	750
53	AG Waste and Vent	10,000	10,000	-	10,000	100%	-	500
54	Domestic Water	27,000	27,000	-	27,000	100%	-	1,350
55	AC Condensate	5,500	5,500	-	5,500	100%	-	275
56	Plumbing Fixtures	34,000	34,000	-	34,000	100%	-	1,700
57	Plumbing Equipment	13,500	13,500	-	13,500	100%	-	675
58	Water Treatment	1,500	1,500	-	1,500	100%	-	75
59	Insulation	6,000	6,000	-	6,000	100%	-	300
60	Closeout	2,500	2,500	-	2,500	100%	-	125
61	Shop Labor	16,000	16,000	-	16,000	100%	-	800
62	Field Labor	56,000	56,000	-	56,000	100%	-	2,800
63	Controls Labor	4,500	4,500	-	4,500	100%	-	225
64	Travel	12,000	12,000	-	12,000	100%	-	600
65	Materials	32,000	32,000	-	32,000	100%	-	1,600
66	Equipment	53,000	53,000	-	53,000	100%	-	2,650
67	Duct Insulation	5,000	5,000	-	5,000	100%	-	250
68	Test & Balance	3,500	3,500	-	3,500	100%	-	175
69	Commissioning	15,000	15,000	-	15,000	100%	-	750
70	Permits	500	500	-	500	100%	-	25
71	Feeder Material	18,500	18,500	-	18,500	100%	-	925
72	Feeder Labor	16,500	16,500	-	16,500	100%	-	825
73	Service & Panels Material	17,500	17,500	-	17,500	100%	-	875
74	Service & Panels Labor	15,000	15,000	-	15,000	100%	-	750
75	Branch Wiring Material	18,500	18,500	-	18,500	100%	-	925
76	Branch Wiring Labor	20,000	20,000	-	20,000	100%	-	1,000
77	Site Material	27,000	27,000	-	27,000	100%	-	1,350
78	Site Labor	18,000	18,000	-	18,000	100%	-	900
79	Lighting Material	46,500	46,500	-	46,500	100%	-	2,325
80	Lighting Labor	29,000	29,000	-	29,000	100%	-	1,450
81	Communication Material	17,500	13,680	-	13,680	78%	3,820	684
82	Communication Labor	9,000	6,090	-	6,090	68%	2,910	305
83	Fire Alarm Material	30,000	28,890	-	28,890	96%	1,110	1,445
84	Fire Alarm Labor	12,500	9,920	-	9,920	79%	2,580	496
85	Site Clearing and Grubbing	175,000	175,000	-	175,000	100%	-	8,750
86	Earthwork	195,000	195,000	-	195,000	100%	-	9,750
87	Concrete Paving	170,000	170,000	-	170,000	100%	-	8,500
88	Paving & Surfacing	115,000	115,000	-	115,000	100%	-	5,750
89	Pavement Markings	8,000	8,000	-	8,000	100%	-	400
90	Water Distribution Systems	25,000	25,000	-	25,000	100%	-	1,250
91	Site Improvements	2,000	2,000	-	2,000	100%	-	100
92	Chain Link Fences & Gates	24,000	22,000	-	24,000	100%	-	1,200
93	Underground Sprinkler System	25,000	25,000	-	25,000	100%	-	1,250
94	Plantings	35,000	35,000	-	35,000	100%	-	1,750
95	Sanitary Sewage	30,000	30,000	-	30,000	100%	-	1,500
96	Storm & Ground Water Drainage	50,000	50,000	-	50,000	100%	-	2,500
Change Orders								
97	Roof Insulation	(29,655)	(29,655)	-	(29,655)	100%	-	(1,483)
98	Other	(74,579)	(74,579)	-	(74,579)	100%	-	(3,729)
99.1	Pump Station Vault	838	838	-	838	100%	-	42
99.2	Catch Basin	1,431	1,431	-	1,431	100%	-	72
100	Deduct PUD Electrical Fees	(31,655)	(31,655)	-	(31,655)	100%	-	(1,583)
101.1.1	Elementary Sidewalk	67,360	67,360	-	67,360	100%	-	3,368
101.2.1	ECLC Sidewalk	13,760	13,760	-	13,760	100%	-	688

102.1.1	Delete Retaining Wall at West of Building	(20,396)	(20,396)	-	(20,396)	100%	-	(1,020)
102.1.2	Add Grading at South Property Line	2,528	2,528	-	2,528	100%	-	126
102.2.1	Delete Monument Sign	(15,000)	(15,000)	-	(15,000)	100%	-	(750)
103.1.1	Grinder Pump	11,231	11,231	-	11,231	100%	-	562
104.1.1	Storm Waterline	19,863	19,863	-	19,863	100%	-	993
105.1.1	Drinking Fountain Changes	4,652	4,652	-	4,652	100%	-	233
16.1.1	Ziply Potholing	19,858	19,858	-	19,858	100%	-	993
106.2.1	Other	1,627	1,627	-	1,627	100%	-	81
106.3.1	Other	1,725	1,725	-	1,725	100%	-	86
106.4.1	Repair Unmarked Utilities	1,217	1,217	-	1,217	100%	-	61
106.5.1	Other	10,850	10,850	-	10,850	100%	-	543